



Southampton to Deerfield Transmission Project Weekly Construction Report

Week of February 9, 2026

Completed activities included

- Continued conduit installation activities (Willow Street closed to traffic)
- Continued installation of cable trays at the substation

Week of February 16, 2026

Anticipated activities include:

- Continued conduit installation activities (Willow Street closed to traffic)
- Begin splice vault 1 installation activities (Willow Street)
- Begin conduit installation activities (North Main Street, south of CR 39A)
- Begin splice vault 2 installation activities (North Main Street, south of CR 39A)
- Begin foundation preparations at the substation
- Begin tree clearing at the substation

Week of February 23, 2026

Anticipated activities include:

- Complete conduit installation activities (Willow Street closed to traffic)
- Complete splice vault 1 installation activities (Willow Street)
- Continued conduit installation activities (North Main Street, north and south of CR 39A)
- Continued splice vault 2 installation activities
(North Main Street, periodic closures during vault installation)
- Begin splice vault 3 installation activities
(North Main Street, north of CR39A, periodic closures during vault installation)
- Continued installation of cable trays at substation
- Continued foundation preparations at the substation
- Completed tree clearing at the substation

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com